EXTENSION OF TIME PROPOSAL

1	Name of Work	Improvements to roads & drains at Shadappa layout surrounding in Ward no.8, Kodigehalli sub division
2	Amount of Work Portion	39.00 Lakhs
3	Estimated Cost	39.00 Lakhs
4	Name of Contractor	K.R. Santhosh Kumar
5	Agreement No.	196/15-16 dtd 8.2.16.
6	No. and date under which work order issued	EE/BSP/BSMP/E-mail/196/2015-16 dt 8.2.16
7	Time limit originally fixed for completion	90 days.
8	Date of application by the contractor for granting extension of time	6.5.2016
9	Date of receipt of application in the sub division office	6.5.2016
10	Extension granted if any	
	i)	-
	ii)	-
11	Work carried out by the contractor during the original period stipulated in the contract	-
12	Work carried out during 1st extension	-
13	Work carried out during 2nd extension	-
14	Timenow applied for	180 days
15	Date of recommending time limit appled for	6.5.2016
16	Whether the orginal application of the contractor is enclosed	Yes.
17	Balance of work remaining to be done	100 %
18	Probable time required for completion of remaining work	180 days
19	Cost of work chrged establishment charged on the work after the expairy of original period	-
20	Whether notice as per clause of contract has been issued	As BWSSB was carrying out work of UGD work for entire stretch of road, site could not be handed in proper condition. No delay from contractor. Penalty may not be imposed. Extension of time may kindly be granted.
21	Remarks of the AEE and the daily rate of penalty proposed	
22	Remarks of the EE with the daily rate of penalty proposed	

Assistant Engineer

Executive Engineer
Byatarayanpura Division
BBMP., Bangalore-92.

Assistant Executive Engineer

Assistant Executive Engineer
Kodigehalli Sub Division
Yelahanka Zone, B.B.M.P.
Bangalore

EOT is granted to the extent of 180 days.

Chief Engineer
Yelahanka Zone,
BBMP., Bangalore-92.

02/12/16

To be putup in the EE (BTP) 2/12/16

(file received now)

K.R. SANTHOSH KUMAR

K.P.W.D & B.B.M.P CIVIL CONTRACTOR

4 Sumurddi, A.v.r. Block, 1st Main, Virupakshapura, Vidyaranyapura Post, Bengaluru-560097

Ref.

Date: 05.05.2016

To
The Executive Engineer
Byatrayanapura Division
Yelahanka zone, BBMP
Bangalore

Sir,

Sub: Request for extension of time
Ref: Work order issued from your office vide NO. EE/BTP/BBMP/E-PMT/T-01/17831/2015-16 dated 28.01.2016

With reference to the above subject, I wish to bring to your kind notice that I have been given work order for executing the work of " Improvements to roads and drains at Bhadrappa layout surroundingsw in ward no. 8, kodigehalli sub division, vide referenced work order no. above. The work involves construction of roads and drain improvements. UGD work is under progress from BWSSB on the stretches of road taken up for imprcvement. Due to this, the work has been delayed and on account of this, site has not been handed over to me in full condition.. Being this situation, I have not committed any fault from my side. Hence delay of work execution has not occurred by me. However, I wish to continue to complete this work as and when the site is handed completely in all respects to me within the stipulated time. Hence, I kindly request that Extension of time may kindly be granted from BBMP office.

AE-8
For Info
m/g
6/5

Thanking you sir,

Yours faithfully

(K.R. Santhosh Kumar)

Copy to the Assistant Executive Engineer, Kodigehalli sub division for information and requesting for handing over the site in full respect to me at the earliest.